EXTENSION OF TIME

Name of the Work:	Providing and Supplying water through water tankers in Bagalagunte ward No.14, T.Dasarahalli Sub Division.
Job No:	014-14-000003
Work order No:	11/05.05.2014
BR No:	584/27.9.14 & 770/30.12.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ 14

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
6ಬ)	ಮಂಡಿಸಿದೆ: ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ Technical Manager ICRIDR ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 5-5-14 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 30-12-14 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 85 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.
6ಕ)	ಕೆ.ಇ) ಕಡ ಅನಗತ್ಯ ವಿಳಂಬದಿಂದ ಕಾಮಗಾರಿಯ ಪೂರ್ಣಗೊಳಿಸಿರುವುದರಿಂದ ಸದರಿ ಗುತ್ತಿಗೆದಾರರಿಗೆ ದಂಡ ವಿಧಿಸಲು ಕೋರಿದೆ. 29/1/15
6ಅ)	ಇತ್ಯ) ಸದರಿ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕಡ ಅನ ವಿಳಂಬಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕೆ.ಟಿ.ಪಿ.ಪಿ. ಕಾಯ್ದೆ ಮತ್ತು ನಿಯಮಗಳ ರೀತ್ಯ ದಂಡ ವಿಧಿಸಲಾಗಿದೆ.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.